

SACRAMENTO CITY UNIFIED SCHOOL DISTRICT

5735 47th Avenue z Sacramento, CA 95824

(916) 643-7400 z FAX (916) 399-2058

---

## PROJECT LISTING - Measure Q

807	Multiple - 25 Schools	82%	Area 1 Bond Construction Work	Q	\$ 822,194.04	\$ 822,194.04	2/28/2014
808	Multiple - 6 Schools	99%	Area 2 Bond Construction Work	Q	\$ 1,085,639.00	\$ 1,085,639.00	2/28/2014
809	Multiple - 7 Schools	76%	Area 3 Bond Construction Work	Q	\$ 2,245,729.29	\$ 2,245,729.29	2/28/2014
810	Multiple - 20 Schools	74%	Area 4 Bond Construction Work	Q	\$ 428,095.09	\$ 428,095.09	2/28/2014
811	Multiple - 11 Schools	88%	Area 5 Bond Construction Work	Q	\$ 1,052,940.00	\$ 1,052,940.00	2/28/2014
812	Multiple - 12 Schools	100%	Modernization related	Q	\$ 26,857.60	\$ 26,857.60	9/3/2013
813	Multiple - 16 Schools	100%	Modernization related	Q	\$ 157,880.97	\$ 157,880.97	9/3/2013
814	Multiple - 20 Schools	0%	SCUSD Marquee Installations at 20 sites	Q	\$ 300,000.00	\$ 283,843.77	6/30/2014
815	Multiple - 12 Schools	100%	Apple iTVs for schools receiving closing schools students	Q	\$280,817.57	\$280,817.57	9/13/2013
817	Multiple Sites	95%	SBAC Compliance - Apple products, Support	Q	\$8,718,738.57	\$8,718,738.57	3/31/2014
819	Multiple Sites	0%	Wiring infrastructure upgrades to all school facilities - Equipment	Q	\$5,343,065.49	\$5,343,065.49	10/7/2015
819	Multiple Sites	0%	Wiring infrastructure upgrades to all school facilities - Cabling	Q	\$6,262,168.16	\$6,262,168.16	10/7/2015
820	District Wide	100%	BMC Footprint Tech Mgmt	Q	\$366,667.83	\$366,667.83	3/31/2014
700-0142	Hollywood Park	100%	Painting classrooms	Q	\$ 43,800.00	\$ 43,800.00	9/2/2013
700-0150	John H. Still ES	0%	Asphalt Project	Q	\$ 226,160.00	\$ -	8/31/2014
700-0300	Crocker / Riverside	0%	Daylighting	Q	\$ 121,500.00	\$ 121,580.00	5/31/2014
700-0327	Sequoia	4%	Asphalt Project	Q	\$ 674,565.00	\$ 47,602.50	8/31/2014
700-0570	American Legion	0%	Exterior fence	Q	\$ 42,000.00	\$ 41,870.00	2/28/2014
700-0808	Serna Center	100%	Serna Center data stor15c3 0 Td(9/)-53.78s Td[2 1 Tf-0.04 Tc 0.04 Tw 8.0557 -0 0 8.0581 41.37				

